## The Sharon High School Construction Project

## 4 Week Look Ahead Schedule

- Temporary heaters are running. See enclosed notice.
- Major mechanical equipment (RTU's etc.) is stored locally and installation is ongoing. Electrical switchgear is scheduled to be delivered this week.
- Overhead & in wall MEP rough-in is ongoing at multiple areas.
- In wall inspections are ongoing. Wall close-in is ongoing- targeted to be completed by late March. Drywall finishing is ongoing.
- Finishes including paint, tile, epoxy flooring, concrete polishing & ceiling grid are ongoing.
- Exterior panel systems are arriving on-site & installation is scheduled to begin shortly. Installation of associated sub-girt & insulation is ongoing.
- Window & curtainwall installation has started & testing is ongoing.
- Casework installation is ongoing.
- Specialty installations such as gymnasium equipment & wood floor are on the radar for the next month.
- See attached progress update.
- See attached for details & complete look ahead schedule.

Visit the Sharon HS Building website for more project information: https://www.shsbuilding.com/

Town of

SHARON











## **SHARON HIGH SCHOOL**





		LOOK AHEA	D SCHED 3/7/2022	DULE																			_						
Description of Work	Notes	P6 Activity Code	% Comp	<b>Responsibility</b>		3/8 : T	3/9 : W	3/10 : TR	3/11 FR	3/12 3/ S	/13 3/14 S M	4 3/15 T	3/16 W	3/17 3/ TR F	/18 3, R	/19 3/20 S S	3/21 M	3/22 T	3/23 W	3/24 3 TR	3/25 FR	3/26 3 S	/27 3 S	3/28 M	3/29 3 T	3/30 3/3 W TI	1 4/1 R FF	1 4/2 R S	2 4/3 S
SCHOOL SCHEDULE MILESTONES																													
B 2nd Floor Inwall inspections complete excluding science																											_		
rooms									X																				
B 1st Floor (FULL) and B 2nd floor Science Rooms Inwall inspections complete																					x								
OH Building Inspection in Hard Ceilings & Soffits C, D,E						X																							
Dancefloor removal in Auditorium																													
Install Gym Wood Floor	12-Apr-22																												
HOLIDAYS WEATHER																													
2/24/2022 Snow Storm Thurs Night into Friday 8"-12"																											_		
MOCK UP/THIRD PARTY ENVELOPE TESTING																													
Marvin Window Testing on Building C				CCC/PMA	_								X																
Window Testing G north façade SITEWORK & UTILITIES				CCC/PMA									Х																
Install conduit & transformer pads				WJ Griffin																									
Install Remaining conduit for athletic facility				MAK																									
FOOTBALL FIELD																													
Potential Re-Design of Pressbox Footings Form and install rebar for pressbox footings				CCC/Tappe							_						_						_					_	
Place pressbox footings				Riggs Riggs																									
Form Piers at pressbox footings				Riggs																									
Place piers at pressbox footings				Riggs																									
Back fill pressbox footings				Vinagro																								_	
Install Press Box ATHLETIC FACILITY BUILDINGS				Dant Clayton																									
Install Roof Trusses	Awating roof truss delivery			Berlin Steel													x	х	x	х	х			х	х	x x	x x	,	
Install Roof Framing	Genvery			Century													~	~	^	~	^			~	~	~ ^			
Install Roofing				Capeway																								_	
Install spray applied AVB on CMU Walls				Armani																									
Instal Vapor Barrier & Mesh in slab				Riggs													_											_	
Underslab MEP Installation Place Slabs				MEP Trades Riggs													_										_	_	
Install Masonry Facade				Fernandes																								-	
INTERIOR FITOUT/OH ROUGH/FINISHES																													
Building C - 2nd Floor																													
Install MEP Drops to ACT grid				MEP Trades	Х	Х	Х		Х																				
Complete MEP Drops in ACT OH Building Inspection in Hard Ceilings & Soffits				MEP Trades CCC	_	х			X								_										+		
Install Light Fixtures in classrooms	Pending missing light fixtures			WJ Griffin		^																					+		
Flood Ceilings in Classrooms	Pending missing light fixtures			K&K																							+		
Board Hard Ceilings	Interes			Century		Х	X	Х																			+		
Tape & Sand Hard Ceilings	Post CW install at end			Century				Х	Х		X	Х															—		
Install Ceiling grid in high hallway ceilings	of wing			K&K													X	Х	Х	Х	Х			Х	Х	X X	X		
Install Channels at Stair 10 Install Stair 10	Need Delivery Date			Berlin Steel Berlin Steel																							_		
Install Casework in Science Rooms				NEIS Casework													Х	Х	Х	Х	Х								
Install Casework in Classrooms				NEIS Casework	X	Х	Х	Х	Х		X	Х	Х	X	X														
Building C - 1st Floor Install MEP Drops to ACT grid				MEP Trades	v	X	Y	Y	Y																			4	
Complete MEP Drops in ACT				MEP Trades		^	^		X																		+-		
OH Building Inspection in Hard Ceilings & Soffits				CCC		Х																					+		
Install Light Fixtures in classrooms	Pending missing light fixtures			WJ Griffin																									

		LOOK AHEA	AD SCHI 3/7/2022																							
Description of Work	Notes	P6 Activity Code	% Comp	<u>Responsibility</u>	3/7 3/8 M T								3/17 3/18 TR FR					3/24 3/ TR F				3/29 T				2 4/3 6 S
Flood Ceilings in Classrooms	Pending missing light fixtures			K&K																						
Board Hard Ceilings	Intures			Century	X	Х	Х																			
Tape & Sand Hard Ceilings				Century			Х	Х		X	Х															
Frame/Board/Tape/Sand soffit around stair 10 channel				Century																						
Board soffit around stair 10 channel				Century																_						
Tape & Sand soffit around stair 10 channel Prime & First Coat Soffit around stair 10 channel				Century Century																					_	
Install wood slat ceiling in hallway				K&K																						
Install Casework in Science Rooms				NEIS Casework																						
Install Casework in Classrooms				NEIS Casework			Х	Х		X	X )	Х	ХХ		Х	Х	Х									
Building C - IDF Room 2519																										
Build Out				WJ Griffin																						
Building D - 2nd Floor																										
Complete install of rails on D 2				Berlin Steel			X																			
Tape walls in Boys Restroom Install MEP Drops to Hard Ceilings				Century MEP Trades	X		X	X																		
OH Building Inspection in Hard Ceilings & Soffits					× X																					
Board Hard Ceilings				Century		Х	Х																			
Tape &Sand Hard Ceilings				Century				Х		X	x															
Install MEP Drops to ACT grid				MEP Trades	X X	Х	Х	Х																		
Complete MEP Drops in ACT				MEP Trades				X																		
Install electrical devices and light fixtures in ACT	Pending missing light fixtures			WJ Griffin																						
Flood ACT Ceilings	Pending missing light fixtures			K&K																						
Install Pipe grid in Steam room				Berlin Steel																	Х	Х	Х	X X	X	
Building D - 1st floor					XX	V																				
Install Epoxy Floors 1266 and 1265 Install MEP Drops to ACT grid				NE Decks & Floors MEP Trades	X X X X		V	X																		
Complete MEP Drops in ACT				MEP Trades	<u>^ ^</u>	^	^	X																		
Install light fixtures in ACT ceilings	Pending Delivery Date			WJ Griffin				~																		
Flood ACT Ceilings				K&K																						
Install MEP Drops in hard ceilings				MEP Trades	Х																					
Install light fixtures in hard ceilings				WJ Griffin	X																					
OH Building Inspection in Hard Ceilings				222	X		V																			
Board Hard Ceilings Tape & Sand Hard Ceilings			_	Century Century	X	Х	X	Х		X X	~															
Complete tile in Hallway			-	High Point			^	^		<u> </u>	^				x	x	x	X X	(							
Install tile at stair 3 wall				High Point											X	X	X	X X	、 、		X	Х	х	X X	x	
Install Casework				NEIS Casework			Х	Х		Х									-							
Install Pipe grid in Steam room				Berlin Steel																	Х	Х	Х	X X	X	
Building D - Electrical Closet 1268																										
Install Electric Tubs Install OH Conduits				WJ Griffin WJ Griffin																						
Pull Feeders/Branch Wire				WJ Griffin WJ Griffin		+																				
Install Panel Interiors				WJ Griffin		-																				
Terminate & Test Panels				WJ Griffin																						
Start Up & Test				WJ Griffin																						
Building D - MDF Room 1269																										
Build Out				WJ Griffin																						
Building E - 2nd Floor/Media Center Install MEP Drops to ACT grid				MEP Trades	X X	V	V	v		Y V	X V	Y	X X													
Install MEP Drops to ACT grid Install light fixtures in ACT ceilings	Pending Delivery Date			WJ Griffin	^ ^	^	^	^		^ /	^ /	^	^ ^													
Flood ACT Ceilings	I chang benvery bale			K&K		1																				
Install Media Center Seating and corridor rails				Berlin Steel							)	Х	X X													
Install light fixtures in soffits	Pending delivery date			WJ Griffin																						
Board Soffits in media center				Century																						
Tape & Sand Soffits				Century		<u> </u>																				
Prime & First Coat Soffits				K&K																						
Building E - 1st Floor/Dining Commons Install Epoxy Floor in 1146				NE Docks & Electo						X	Y V	Y	Y													
Install Epoxy Floor in 1146 Prime & First Coat Walls in Dining Commons				NE Decks & Floors King	X X	Y	-			^ /	^ / /	^	^													
Frime & First Coat walls in Dining Commons				Killy		^	1										1					I				

		LOOK AHEA	D SCH 3/7/2022																						
Description of Work	Notes	P6 Activity Code	% Comp	<u>Responsibility</u>	3/7 3/8 M T				3/12 3/13 S S				/17 3/18 TR FR					3/24 TR						81 4/1 R FR	4/3 S
Prime & First coat Stair 4 wall				King	X X				<u> </u>			-		3	IVI					<u> </u>		•			
Install Stair 4				Berlin Steel		Х	Х	Х		Х	х х		ХХ			Х									
Polish Concrete in Dining Commons	Dining Commons			Kaloutas											Х	Х	Х	Х	Х						L
Building E - Kitchen Install Wall Tile in Kitchen				High Point	X X	X	Х	Х		X	X X		X X												
Install ACT Ceiling Grid				K&K		^	^	^		^	<u>л л</u> Х		<u>x x</u>						-						
Grinding drains in kitchen				Grasseschi									X X												
Install Epoxy Floor in Kitchen				NE Decks & Floors											Х	Х	Х	Х	Х		Х	Х			
MEP Drops to ACT grid				MEP Trades															_				>	X	L
Install Light Fixtures in ACT				WJ Griffin																					<u> </u>
Flood ACT Ceilings Install kitchen equipment				K&K Kitteridge																					<u> </u>
Install Coiling Door				Overhead Doors															-						
Building E - Electrical Room 1139																									
Delivery of Switchgear				WJ Griffin			Х																		
Set Switchgear				WJ Griffin				Х										[							
Install Electrical Tubs				WJ Griffin																					
Install OH Conduits Pull Feeders/Branch Wire				WJ Griffin WJ Griffin								_							-						
Install Panel Interiors				WJ Griffin																					
Terminate & Test Panels				WJ Griffin																					
Start Up & Test				WJ Griffin																					
Building E - Emergency Electrical Room 1140																									
Set Switchgear/ATIS Switch				WJ Griffin															-		 				<u> </u>
Install Electrical Tubs Install OH Conduits				WJ Griffin WJ Griffin															-						
Pull Feeders/Branch Wire				WJ Griffin															-						
Install Panel Interiors				WJ Griffin																					
Terminate & Test Panels				WJ Griffin																					
Start Up & Test				WJ Griffin																					
Building E - MDF Room 1145																									
Build out Building F - Lockerooms & Community Education				WJ Griffin																					
Install Wall Tile				High Point											Х	Х	X	Х	X		Х	X	X )	X	
MEP Drops to hard ceiling framing				MEP Trades	X X	Х	Х	x								~	~	~	~		~	~	× /		
Install Light Fixtures				WJ Griffin	X X			X																	
Board Hard Ceilings				Century		~	~	~		Х	X X		x x												
Tape Hard Ceilings				Century						~															
MEP Drops to ACT ceiling grid West of gym				MEP Trades						Х	X X		х х		Х	Х	Х	Х	Х						
MEP Drops to ACT ceiling grid in community education				MEP Trades									ХХ		Х	Х	Х		Х						
Install light fixtures in community education				WJ Griffin											Х	Х		Х							
Flood ACT Ceilings				K&K																	Х	Х	X >	X	
Install Epoxy Floors in Shower Rooms of Lockerooms				NE Decks & Floors	ХХ	Х	Х	Х																	
Building F - GYM																									
Paint Gym Deck/MEPs/Trusses				King	X	V	V	v																	<u> </u>
Complete electrical rough OH Gym Frame Soffit under running track at east and west elevations				WJ Griffin Century	X	Х	Х	~		X	x x								-						
Install Sheetrock at soffits under running track				Century						~			X X		Х										
Tape & sand soffits				Century												Х	Х	Х	Х						
Install Corners Gym Elevated Track Rails	Need Delivery Date			Berlin Steel																					
Install Gym Equipment	Della di da co			Pappas																	Х	Х	X >	X	
Install Gym Floor Building F - Main Lobby	Delivery 4-12-22			Kenvo																					
Install Sheetrock				Century						Х	X X														
Tape and Sand wall west of lobby		1		Century									x x		Х										
Prime and first coat wall west of main lobby				King												Х	Х	Х							
Building F - IDF Room 1113																									
Build out				WJ Griffin																					
Building F - Stair 6				W(1 O+:K(:	V																				
Complete Electrical Rough Electrical inspection sign off				WJ Griffin WJ Griffin	XX							-													
		1	1		~	I	1					-									-			1	

		LOOK AHEA	AD SCH	EDUI E																							
	I	1	3/7/2022																								
Description of Mark	Notes	P6 Activity	%	Deeneneikilitu	3/7	3/8	3/9 3/10	3/11	3/12 3/	/13 3/14	3/15	5 3/16	3/17	3/18	3/19 3/2	0 3/2 <sup>-</sup>	I 3/22	3/23	3/24 3/	25 3	3/26 3/27	3/28	3/29	3/30 :	3/31 4/1	1 4/2	2 4/3
Description of Work	Notes	Code	Comp	Responsibility	м	т	W TR	FR	S	S M	Т	w	TR	FR	s s	м	т	w	TR F	R	S S	м	т	w	TR FR	र s	S
Erect Staging on/over Stair 6 Board Stairwell Walls				Century Century						X	X	X	X	x													4
Tape/Sand Stairwell Walls				Century								X	X	X		X	Х										
Prime/First Coat Walls				King														Х	X	x							4
Install ACT grid Install Light Fixtures				K&K WJ Griffin																_		Х	Х		X X	,	
Install MEP Drops to Grid				MEP Trades																					X X		
Flood ACT Ceilings				K&K																							
Remove Staging on/over Stair 6 Install Handrails				Century Berlin Steel																_							4
Clean Stair risers and treads				Riggs																							
Install Rubber treads				Capital Carpet																							
Building F - Stair 1																											
Complete Electrical Rough Electrical inspection sign off				WJ Griffin WJ Griffin									+											<del>_</del>			
Electrical inspection sign off Erect Staging on/over Stair 1		-				$\vdash$							+ +														
Board Stairwell Walls				Century																							
Tape/Sand Stairwell Walls				Century																							4
Install interior phenolic panel at stairwell wall Prime/First Coat Walls				Riggs King									+														4
Install ACT grid				Kak																				·			
Install Light Fixtures				WJ Griffin																							
Install MEP Drops to Grid				MEP Trades																							4
Flood ACT Ceilings Remove Staging on/over Stair 6				K&K																_							
Install Handrails				Berlin Steel																							
Clean Stair risers and treads				Riggs																							
Install Rubber treads Install Zen garden under stair 1				Capital Carpet																							
Building G North of Auditorium - 2nd Floor																											
Tape Walls				Century	Х	Х	ХХ	Х		Х	Х	Х															
Paint Walls				King									Х	Х		X	Х	Х									
Install Wall Tile Install Ceiling Grid				High Point K&K												X	X	Х	X	X		X	X	X X	X X X X		
Install MEP Drops to Grid				MEP Trades												Х	Х	Х	X	x			^		^ ^	<u> </u>	
Building G North of Auditorium - 1st Floor																											
Tape Walls				Century	Х	X																					
Prime & First Coat Walls Install Wall Tile 4 Faculty Restrooms				King High Point	Х	Х	X X	X		v	Y	Y	X	Y						_							4
Install Wall Tile in Corridor				High Point						^	^	^	^	^		X	Х	Х	X	x							
Install Ceiling Grid				K&K												X	Х	Х	X	X							
Install Epoxy Floors				NE Decks & Floors							_	_				X	Х	Х	X	X		X	X	X	X X		
Install MEP Drops to grid	Pending Light Fixture			MEP Trades													-					X	X	Х	× X		
Install Light Fixtures	Delivery			WJ Griffin																							
Flood ACT Ceilings	Pending Light Fixture Delivery			MEP Trades																							
Install Pipe Grid in Innovation Lab				Berlin Steel																							
Building G - Auditorium & Mezzanine																											
Layout Clouds and install air craft cable				K&K	Х	Х																					
Install OH Electrical Rough to boxes above clouds	House lights/AV/Theatrical	I		WJ Griffin			x x			x	x		х	х													
Install OH ductwork drops			+	Apex		X	X X	X		X	X	Х	Х	Х			.,							-			
Install OH Clouds Drop Sprinkler Heads in Clouds				K&K JCI									+			X	X	X X	X Z	X X		X X	X X	XX			
Install light fixtures at cloud level				WJ Griffin								+				^	^	^					^		X X		
Board Diffuser Framing				Century			X X	Х			Х													,			
Insulate and board walls at Stage			<u> </u>	Century		Х	X X	Х		X								]					]				
Board & Tape walls at stage and diffusers Counterweight rigging installation - Phase 1	Start 5/3/22			Century Texas Scenic							X	X	Х	X						_							
Counterweight rigging installation - Phase 1	Start 5/3/22 Start 5/17/22			Texas Scenic							_						-										
Counterweight rigging installation - Phase 3	Start 5/31/22		-	Texas Scenic		1		1										1					-				

		LOOK AHEA	D SCHE 3/7/2022																						
Description of Work	Notes	P6 Activity Code	% Comp	<u>Responsibility</u>	3/7 3/3 M T		3/9 3/10 3 W TR		3/12 3/13 S S		3/15 T		/17 3/18 TR FR						3/27 S	3/28 M	3/29 T		3/31 4/ TR FF		2 4/3 S
Motorized rigging installation - Phase 1	Start 6/14/2022			Texas Scenic						.41							- 10				•	••			
Track Installation	Start 4/28/2			Texas Scenic																					
Drapery Installation	Start 7/18/22			Texas Scenic				_																	
Install Stage Flooring Install Light Fixtures	Start 6/21/22 Start 7/20/22			Texas Scenic Texas Scenic				-																	
Install Auditorium Rails at Mezzanine	Need Delivery Date			Berlin Steel				-																	
Install Auditorium Rails at Catwalks	Need Delivery Date			Berlin Steel																					
Install Stair 7	Need Delivery Date			Berlin Steel																					
Install Spiral Stair	Pending re-design			Berlin Steel																					
Building G - Black Box																									
Insulate & Board Walls				Century						X	X	X	X X		v	× N		v							
Tape & Sand Walls Prime & First Coat Walls				Century King		-				-		<u>├</u>			Х	<u> </u>	X X	X		Х	х				
Tension Wire Grid Installation Phase 1	Start 4/5/2022			Texas Scenic																~	~				
Tension Wire Grid Installation Phase 2	Start 4/19/22			Texas Scenic																					
Install Blackbox wood flooring				Texas Scenic																					
Building G - Electrical Closet 2217																									
Build out				WJ Griffin																					
Building G - Stair 2				WLO-W																					
Complete Electrical Rough in Stair 2 Inwall Electrical inspection				WJ Griffin WJ Griffin																					
Erect Staging on/over Stair 2				WJ GIIIIII																					
Board Stairwell Walls				Century																					
Tape/Sand Stairwell Walls				Century																					
Prime/First Coat Walls				King																					
Install ACT grid				K&K				_																	
Install Light Fixtures Install MEP Drops to Grid				WJ Griffin MEP Trades				-																	
Flood ACT Ceilings				K&K				-																	
Remove Staging on/over Stair 2				nan																					
Install Handrails				Berlin Steel																					
Clean treads and risers				Riggs																					
Install Rubber treads																									
Building A - 2nd Floor Install Rails at A/G open to below space				Berlin Steel	X X		X																		
Install Channels at Stair 8	Delivery 3-28-22			Berlin Steel	^ ^		^																		
Install OH Ductwork				Apex	X X		X X	Х		Х	Х	Х	X X												
Insulate & Board Walls				Century				Х																	
Tape and sand Walls				Century			ХХ	Х		Х	Х	Х	х х												
Prime & First Coat Walls				King											Х	XX	X X	X							
Install Wall Tile in Bathrooms Install Wall Tile in Hallway				High Point High Point				-							X	X X	X X	Х		v	v	v	X X	/	
Install ACT Ceiling Grid Classrooms & Science Rooms				K&K				-												X	X	X	X X	(	
Install ACT Grid in high hallway ceilings				K&K																				-	
Install MEP Drops to ACT Ceiling Grid				MEP Trades																					
Install Light Fixtures in ACT ceilings	Need Delivery Date			WJ Griffin																					
Flood ACT Ceilings				K&K				_												V	V				
Frame Hard Ceilings Install MEP Drops to hard ceilings				Century MEP Trades				-												Х	×	Y	X X		
Install Light fixtures in hard ceilings				WJ Griffin				-														X	X X	(	
Board Hard Ceilings				Century																					
Tape & Sand Hard Ceilings				Century																					
Install Epoxy Floors				NE Decks & Floors																					
Install Casework				NEIS Casework																					
Building A - 1st Floor Install OH Ductwork				Арех						X	X	X	X X		X	X X	X X	X							
Insulate & Board Walls				Century	X X		ХХ	x		X	X	X	x x X X		^	^ /		^							
Tape and sand Walls				Century		-					~				Х	X X	x x	Х							
Prime & First Coat Walls				King																Х	Х	Х	ХХ		
Install Wall Tile in Bathrooms				High Point																	Х	Х	ХХ		
Install Wall Tile in Hallway				High Point																					
Install ACT Ceiling Grid Classrooms & Science Rooms				K&K K&K																					
Install ACT Grid in high hallway ceilings				N&N							1														

		LOOK AHEA	AD SCHE 3/7/2022																					
Description of Work	Notes	P6 Activity Code	% Comp	Responsibility	3/7 3/8 M T		3/10 3/1 <sup>-</sup> TR FR		/14 3/15 M T				s S							3/29 T		3/31 4/1 TR FR		2 4/3 S
Install MEP Drops to ACT Ceiling Grid				MEP Trades														 						
Install Light Fixtures in ACT ceilings	Need Delivery Date			WJ Griffin																				
Flood ACT Ceilings				K&K																				
Frame Hard Ceilings Install MEP Drops to hard ceilings				Century MEP Trades										-										
Install Light fixtures in hard ceilings				WJ Griffin																				
Board Hard Ceilings				Century																				
Tape & Sand Hard Ceilings				Century																				
Install Epoxy Floors				NE Decks & Floors																				
Install Casework				NEIS Casework																				
Frame soffit at stair 8 opening				Century																			_	
Building A - IDF Room 2319 Build out				WJ Griffin																				
Building B - 2nd Floor				wy Ghinn																				
Install Channels at Stair 9	Delivery 4-4-22			Berlin Steel																				
Install OH & Inwall Plumbing rough				Grasseschi	X X	Х	X X																	
Install OH Ductwork				Арех																				
Install OH HVAC Pipe				NBK	X X					_														
Install OH & Inwall Electrical Rough Inwall Inspections Complete (excluding Science Rooms)				WJ Griffin All Trades	X X	Х	X X			_														
Insulate & Board Walls				Century			×		x x	Y	X	Y												
Tape and sand Walls				Century					~ ~	~	~	^		Х	x	х	x x		Х	Х				
Prime & First Coat Walls				King											~				~	~	Х	x x		
Install Wall Tile in Bathrooms				High Point																	Х	X X		
Install Wall Tile in Hallway				High Point																				
Install ACT Ceiling Grid Classrooms & Science Rooms				K&K																				
Install ACT Grid in high hallway ceilings				K&K																				
Install MEP Drops to ACT Ceiling Grid Install Light Fixtures in ACT ceilings	Need Delivery Date			MEP Trades WJ Griffin																				
Flood ACT Ceilings	Need Delivery Date			K&K																			_	
Frame Hard Ceilings				Century																				
Install MEP Drops to hard ceilings				MEP Trades																				
Install Light fixtures in hard ceilings				WJ Griffin																				
Board Hard Ceilings				Century																				
Tape & Sand Hard Ceilings				Century																				
Install Epoxy Floors				NE Decks & Floors										_										
Install Casework Install Stair 9				NEIS Casework Berlin Steel																				_
Building B - 1st Floor				Denni Steel																				
Install OH & Inwall Plumbing rough				Grasseschi	X X	Х	X X				Х					Х								
Install OH Ductwork				Apex																				
Install OH HVAC Pipe				NBK	X X	Х	X X		х х	Х	Х	Х		Х	Х	Х	Х							
Inwall electrical rough				WJ Griffin	X X	X	X X		X X	X	Х	Х		X	X	Х								
Inwall Inspections Complete Insulate & Board Walls				All Trades Century							$\left  \right $			-			X		х	Y	Y	X X		
Tape and sand Walls				Century										-					^	^	^	<u>^ ^</u>		
Prime & First Coat Walls		1		King																				
Install Wall Tile in Bathrooms				High Point																				
Install Wall Tile in Hallway				High Point																				
Install ACT Ceiling Grid Classrooms & Science Rooms Install ACT Grid in high hallway ceilings			+	K&K K&K						_				-										
Install MEP Drops to ACT Ceiling Grid				MEP Trades		-				-														
Install Light Fixtures in ACT ceilings	Need Delivery Date	1		WJ Griffin																				
Flood ACT Ceilings				K&K																				
Frame Hard Ceilings				Century																				
Install MEP Drops to hard ceilings				MEP Trades						_														
Install Light fixtures in hard ceilings				WJ Griffin							<u>                                     </u>													
Board Hard Ceilings Tape & Sand Hard Ceilings				Century Century							$\left  - \right $							_						
Install Epoxy Floors				NE Decks & Floors										-										
Frame soffit at stair 9 opening				Century																				
Board Soffit at Stair 8				Century																				
Tape & Sand Soffit at Stair 8				Century																				

																						1					
		LOOK AHEA	AD SCH	IEDULE																							
	1	'	3/7/202																								
Description of Work	Notes	P6 Activity Code	% Comp	<u>Responsibility</u>		3/8 3/9 T W		3/11 FR							3/19 3 S		/21 3/ M -			/24 3/2 TR FF		3/28 M	3/29 T			4/1 FR	4/3 S
Prime & First Coat Soffit at stair 8				King																							
Install Casework				NEIS Casework																							
Building B - IDF Room 2419 Build out				WJ Griffin																							
				wj Grimin																							<u> </u>
Building C																											_
Install Remainder of Rooftop equipment				NBK						Х	Х	Х	Х	Х													
Test Marvin Windows in Building C				PMA/CCC						~	~	X	~	~													
Install Marvin Windows 1st floor	Pending Testing Results			Chandler Architectural								~					x )	< )	X	x x		Х	Х	Х	Х	x	<u> </u>
Install Marvin Windows 2nd floor	Pending Testing Results			Chandler Architectural														`				X	X	X		X	_
Install Window Caulking				Armani																		X	X			X	
Install Drywall Returns at Marvin Windows on 1st Floor				Century																							
Install Drywall Returns at Marvin Windows on 2nd Floor				Century								_													-		
Install Clerestory Glass				Chandler Architectural		X	Х	Х			Х																
Install end of wing curtain wall glass				Chandler Architectural			_				Х	Х	Х	Х								-					
First TAKTL Delivery				Riggs						Х	v	v	v	v			~ `		v	x x	,						 
Install TAKTL Panels on East and South Facades Install TAKTL Panels on Roof Clerestory				Riggs Riggs			-				X	X	X X	X						X X X X							
Building D				11995							~	~	~	~		· ·		、 /	<u> </u>		·						
Install phenolic Panel				Riggs																		Х	Х	Х	Х	Х	
Install CW 11				Chandler Architectural										-								X	X	X	X	X	
Install CW 11 Install Marvin Windows 1st floor	Des l'es Terris Des les													-			v v		V	V V		^	^	^	^	^	
	Pending Testing Results			Chandler Architectural										_			X X	< )	X	X X	·						
Install Marvin Windows 2nd floor	Pending Testing Results			Chandler Architectural										_								Х	Х	Х	Х	Х	
Caulk Marvin Windows				Armani																		Х	Х	Х	Х	Х	
Install Drywall Returns at Marvin Windows on 1st Floor				Century																							
Install Drywall Returns at Marvin Windows on 2nd Floor				Century																							
Building E																											
Install Green roof rails	Delivery pushed from 2-28- 22			Berlin Steel						Х	Х	Х															
Install Roofing on South Green Roof				Capeway									Х	Х			x x	<									
Complete remaining AVB at south elevation				Armani															X	x x							
Install Phenollic Panel on South and west green roofs				Riggs										-					~ .			Х	Х	Х	Х	Х	
Install Phenolic back up system over CW 20				Riggs										-								X	X	X	X	X	
	Post Rail install on Green																										
Install CW 07 & 14	roof			Chandler Architectural																		Х	Х	Х	Х	Х	
Install CW 20 Frame & Glass		~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~		Chandler Architectural	Х	X X	Х	Х		Х	Х	Х	Х	Х													
Install silicone strip at CW 20				Armani						V	V	V	X	V			X X	K )	X .	X X		 -				_	
Install Clerestory above Dining Commons CW 03 Building F				Chandler Architectural						X	X	X	×	X													
Install P Windows				Chandler Architectural				Х		Х																	
Caulk P Windows				Armani				~			v																
Install Drywall Returns on P Windows							_			Х	Х	v	v	v													
-				Century	v	v v	-					^	Х	^													
Install phenolic back up and insuation Install phenolic panel at North Façade				Riggs	Х	X X		v		~	v	v	х	v			v .		v	x x	,						
Adjust steel at curtain wall 06				Riggs Berlin Steel			X	Х					X				^ / /		^ .		· -						
Install CW 06 & CW 01				Chandler Architectural						^	^	^	^	^								v	v	v	v	v	
Install CW 06 & CW 01 Install CW 27 & CW 23							_															Х	Х	Х	Х	X	
				Chandler Architectural				v		v	v																
Install Windows around the Gym				Chandler Architectural		X	Х	X		Х	Х																
Caulk Windows around the gym				Armani								Х	Х	Х													
Building G											V																
Install Roof at G North Canopy				Capeway		<u> </u>					X																
Install H & K Windows				Chandler Architectural	Х	X X	X	Х					X					, .				-					
Caulk H & I Windows				Armani			_			Х	Х	Х	Х	Х			X )	K   )	X	X X							
Install CW 22 & CW 12				Chandler Architectural																							

		LOOK AHEA	AD SCH 3/7/202																											
Description of Work	Notes	P6 Activity	%	Responsibility		3/8	3/9 3	3/10	3/11	3/12 3	13 3	8/14 3/15	3/16	3/17	3/18	3/19	3/20	3/21	3/22	3/23	3/24	3/25	3/26 3	27 3	/28	3/29	3/30 3/	81 4/1	4/2	4/3
	10:00	Code	Comp	<u></u>	м	Т	w ·	TR	FR	S	S	мт	w	TR	FR	S	S	М	т	w	TR	FR	S	S I	м	Т	W T	R FR	S	S
Install CW 18 & CW 13				Chandler Architectural																										
Building A																														
Install Clerestory Glass				Chandler Architectural			Х	Х	Х																					
Install TAKTL Panels on North and east elevations				Riggs																										
Install TAKTL Panels on Roof clerestory				Riggs																										
Install end of wing curtain wall glass				Chandler Architectural								ХХ	Х	Х	Х															
Install Marvin Windows	Pending Testing Results			Chandler Architectural																										
Install Window Caulking				Armani																										
Building B																														
Install TAKTL Backup & Insulation				Riggs	Х	Х	Х	Х	Х																					
Install TAKTL Panels on North and East elevations				Riggs																										
Install TAKTL Panels on Roof clerestory				Riggs																										
Install Clerestory Glass				Chandler Architectural			Х	Х	Х																					
Install end of wing curtain wall glass				Chandler Architectural								Х Х	Х	Х	Х															
Install Marvin Windows	Pending Testing Results			Chandler Architectural																										
Install Window Caulking				Armani																										



## **Sharon High School: Notice of Ongoing Winter Heating**

Notice Date: December 1, 2021

Sharon High School Abutters & Community:

The Sharon High School project will be utilizing several large construction heaters to support interior construction this winter. To ensure required climate is maintained heaters may function 24/7 including nights and weekends. There are 5 heaters located around the perimeter of the New High School. The heaters do emit a small orange glow from the internal flame. There is a continuous fan that is powered electrically. Consigli Construction has coordinated required provisions and permits with the Sharon Fire Department.

Heaters will be started up on Wednesday, December 1, and operate throughout the winter.

Thank you for your continued cooperation & support throughout this project.

For the latest on Sharon High School construction please visit the project's website at <a href="https://www.shsbuilding.com/">https://www.shsbuilding.com/</a>

Best Regards,

Matthew Gulino

Matthew Gulino Associate | Owner's Project Manager PMA Consultants mgulino@pmaconsultants.com