

# The Sharon High School Construction Project



## 4 Week Look Ahead Schedule

- Team is working towards equipment start up (RTUs etc.).
- Electrical switchgear is being assembled on-site and team is working towards permanent power. Final stages of coordination with Eversource are ongoing.
- Sheetrock finishing is ongoing nearing completion.
- Finishes including paint, tile, epoxy flooring, concrete polishing, casework & ceilings are ongoing.
- Flooring including vinyl tile & carpet will begin in the coming weeks.
- Exterior panel systems installation (including metal & concrete) is ongoing.
- Window & curtain wall installation- including installation of glazing- is ongoing.
- Installation of gymnasium equipment is complete. Installation of gym wood floor has started.
- Theater specialty equipment installation has started.
- Sitework has restarted & preparation for hardscape & landscape is ongoing.
- See attached progress update.
- See attached for details & complete look ahead schedule.

Visit the Sharon HS Building website for more project information: <https://www.shsbuilding.com/>

Town of  
**SHARON**  
Massachusetts



# SHARON HIGH SCHOOL



**LOGISTICS UPDATE**  
**April 18, 2022**



Consigli Construction - Sharon High School Project  
 Lookahead Schedule  
 4/25/2022

Description of Work	Notes	P6 Activity Code	% Comp	Responsibility	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22		
					M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S		
<b>SCHOOL SCHEDULE</b>																																		
<b>MILESTONES</b>																																		
Dancefloor removal in Auditorium																																		
<b>HOLIDAYS</b>																																		
<b>WEATHER</b>																																		
<b>MOCK UP/THIRD PARTY ENVELOPE TESTING</b>																																		
<b>SITWORK &amp; UTILITIES</b>																																		
Install conduit & transformer pads				WJ Griffin																														
Install Remaining conduit for athletic facility				MAK																														
<b>FOOTBALL FIELD</b>																																		
Potential Re-Design of Pressbox Footings				CCC/Tappe																														
Form and install rebar for pressbox footings				Riggs																														
Place pressbox footings				Riggs																														
Form Piers at pressbox footings				Riggs																														
Place piers at pressbox footings				Riggs																														
Back fill pressbox footings				Vinagro																														
Install Press Box				Dant Clayton																														
<b>ATHLETIC FACILITY BUILDINGS</b>																																		
Install Roof Trusses and Framing				Century		X	X	X	X			X	X	X	X	X			X	X	X	X	X											
Install Roofing				Capeway																			X			X								
Install spray applied AVB on CMU Walls				Armani							X	X	X											X		X	X	X	X					
Install Masonry Façade				Fernandes																										X	X			
<b>INTERIOR FITOUT/OH ROUGH/FINISHES</b>																																		
<b>Building C - 2nd Floor</b>																																		
Install Light Fixtures in classrooms				WJ Griffin	X	X	X	X	X																									
Complete LV drops Drops in ACT				WJ Griffin/PRO AV				X	X	X																								
Install Ceiling grid in high hallway ceilings				K&K																														
Install APEX Duct drops in ACT	Awaiting delivery			Apex							X	X	X	X	X																			
Complete grid at marvin windows				K&K							X	X																						
Flood Ceilings in Classrooms				K&K															X	X	X	X	X											
Prep & Install LVT in Classrooms				Capital Carpet															X	X	X	X	X											
<b>Building C - 1st Floor</b>																																		
Install APEX Duct drops in ACT	Awaiting delivery			Apex							X	X	X	X	X																			
Complete LV drops Drops in ACT				WJ Griffin/PRO AV				X	X	X	X	X																						
Install Light Fixtures in classrooms				WJ Griffin	X	X	X	X	X			X	X																					
Frame soffit in Corridor and Stair 10				Century	X	X	X																											
Board Soffit in Corridor and Stair 10				Century			X	X																										
Tape & Sand soffit in Corridor and Stair 10				Century				X																										
Prime & First Coat Soffit around stair 10 channel				King					X		X																							
Flood Ceilings in Classrooms				K&K															X	X	X	X	X											
Install wood slat ceiling in hallway				K&K		X	X	X	X																									
Prep & Install LVT in Classrooms				Capital Carpet															X	X	X	X	X											
<b>Building C - IDF Room 2519</b>																																		
Build Out				WJ Griffin																														
<b>Building D - 2nd Floor</b>																																		
Install MEP Drops to ACT grid				MEP Trades																														
Install electrical devices and light fixtures in ACT				WJ Griffin																														
Install Fumehoods	Pending Mock-up approval			NEIS Casework																														
Install Casework in Science Rooms				NEIS Casework				X	X			X	X	X																				
RFI 190 Soffit Framing @ 2293				Century																														
Complete dywall returns at marvin woods in science rooms				Century																														
Tape returns at marvin windows				Century																														
Complete ACT grid in science rooms at Marvin windows				K&K			X	X	X																									

# Consigli Construction - Sharon High School Project

## Lookahead Schedule

4/25/2022

Description of Work	Notes	P6 Activity Code	% Comp	Responsibility	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22
					M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S
Flood ACT Ceilings				K&K																												
Prep & Install LVT in Classrooms				Capital Carpet								X	X	X	X	X									X	X	X	X	X			
Install Pipe grid in Steam room				Berlin Steel																												
<b>Building D - 1st floor</b>																																
Complete Duct Drops in ACT Grid				Apex							X	X	X	X	X				X	X	X	X	X									
Install light fixtures in ACT ceilings				WJ Griffin																												
Flood ACT Ceilings				K&K																												
Install tile at stair 3 wall				High Point																												
Install Fumehoods	Pending Mock-up approval			NEIS Casework																												
Install Casework in Science Rooms				NEIS Casework				X	X		X	X																				
Complete ACT grid in science rooms at Marvin windows				K&K			X	X																								
Prep & Install LVT in Classrooms				Capital Carpet																X	X	X	X	X								
Install Pipe grid in Steam room				Berlin Steel																												
<b>Building D - Electrical Closet 1268</b>																																
Pull Feeders/Branch Wire				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
Install Panel Interiors				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
Terminate & Test Panels				WJ Griffin																												
Start Up & Test				WJ Griffin																												
<b>Building D - MDF Room 1269</b>																																
Build Out				WJ Griffin	X	X	X	X	X			X	X	X	X	X																
<b>Building E - 2nd Floor/Media Center</b>																																
Install MEP Drops to ACT grid				Apex							X	X	X	X	X			X	X	X	X	X										
Install light fixtures in ACT ceilings				WJ Griffin										X	X	X			X													
Install light fixtures in soffits				WJ Griffin										X	X	X			X													
Prime & First Coat Soffits & OH MEPs				King							X	X	X	X	X																	
Install K-13 on OH Sturcture				H.Carr	X	X																										
Flood ACT Ceilings				K&K																												
<b>Building E - 1st Floor/Dining Commons</b>																																
Install Stair 4 stringers				Berlin Steel		X	X	X	X			X	X	X																		
Install celing grid over Stair 4				K&K																												
Place Stair Pans at Stair 4				Riggs											X	X					X	X										
Install Int glass store fronts at wellness/weight rooms				Chandler Architectural										X	X	X																
Install Mirrors in wellness/weight rooms				Chandler Architectural																												
Install wall pads in wellness/weight rooms				Pappas																												
<b>Building E - Kitchen</b>																																
Install Coiling Doors				Overhead Doors															X	X	X	X	X									
MEP Drops to ACT grid				Apex																												
Install Light Fixtures in ACT				WJ Griffin																												
Flood ACT Ceilings				K&K																												
Install kitchen equipment				Kitteridge															X	X	X	X	X									
Install walk-ins				Kitteridge															X	X	X	X	X									
<b>Building E - Electrical Room 1139</b>																																
Pull Feeders/Branch Wire				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
Install Panel Interiors				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
Terminate & Test Panels				WJ Griffin																												
Start Up & Test				WJ Griffin																												
<b>Building E - Emergency Electrical Room 1140</b>																																
Pull Feeders/Branch Wire				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
Install Panel Interiors				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
Terminate & Test Panels				WJ Griffin																												
Start Up & Test				WJ Griffin																												
<b>Building E - IDF Room 1145</b>																																
Pull cable to IDF room				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
Build out				WJ Griffin																												
<b>Building F - Lockerooms &amp; Community Education</b>																																
Duct Drops to ACT ceiling grid West of gym				Apex																												
Duct Drops to ACT ceiling grid in community education				Apex																												
Install Coiling Doors in community education				Overhead Doors																					X	X	X	X	X			
Install Drywall Returns at P windows				Century																												
Tape & Sand Drywall Returns				Century	X	X	X	X	X																							

Consigli Construction - Sharon High School Project  
 Lookahead Schedule  
 4/25/2022

Description of Work	Notes	P6 Activity Code	% Comp	Responsibility	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22					
					M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S					
Flood ACT Ceilings				K&K																																	
Install Flooring in Community Education				Capital Carpet																																	
<b>Building F - GYM</b>																																					
Install Gym Equipment				Pappas	X	X	X	X	X																												
Install Gym Floor	Delivery 4/21			Kenvo			X	X	X		X	X	X	X	X			X	X	X	X	X															
Install elevated track rubber flooring				Capital Carpet																																	
Protect rubber track flooring				Capital Carpet																																	
<b>Building F - Main Lobby</b>																																					
Install Wall tile in main lobby				High Point															X	X	X	X	X			X	X	X	X	X							
Tape and Sand main lobby walls for paint				Century									X	X	X	X			X	X	X	X															
Prime and first coat wall west of main lobby				King																		X			X												
Install Veg green wall																																					
Install int glass storefronts				Chandler Architectural																																	
<b>Building F - IDF Room 1113</b>																																					
Build out				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X														
<b>Building F - IDF Room 1279</b>																																					
Install Cable trays				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X														
Pull cable to IDF room				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X														
Build out				WJ Griffin																																	
<b>Building F - Stair 6</b>																																					
Install Handrails				Berlin Steel																																	
Clean Stair risers and treads				Riggs																																	
Install Rubber treads				Capital Carpet																																	
<b>Building F - Stair 1</b>																																					
Install interior phenolic panel at stairwell wall				Riggs																																	
Prime/First Coat Walls				King									X																								
Install Handrails				Berlin Steel																																	
Clean Stair risers and treads				Riggs																																	
Install Rubber treads				Capital Carpet																																	
Install Zen garden under stair 1																																					
<b>Building G North of Auditorium - 2nd Floor</b>																																					
Install Ceiling Grid in hallway				K&K																																	
Install Sprinkler Drops to ACT Grid				JCI																																	
Install Duct Drops to ACT Grid				Apex																																	
Install Light Fixtures in ACT				WJ Griffin																																	
Flood ACT Ceilings				K&K																																	
Install int glass storefronts				Chandler Architectural																																	
<b>Building G North of Auditorium - 1st Floor</b>																																					
Install Elevator 2				Delta Beckwith	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X														
Install MEP Drops to ACT Grid				Apex																																	
Install Light Fixtures				WJ Griffin																																	
Flood ACT Ceilings				K&K																																	
Install Pipe Grid in Innovation Lab	Need delivery date			Berlin Steel																																	
Install int glass storefronts				Chandler Architectural																																	
<b>Building G - Auditorium &amp; Mezzanine</b>																																					
Install OH ductwork drops				Apex	X	X	X	X	X																												
Install OH Clouds				K&K	X	X	X	X	X																												
Drop Sprinkler Heads in Clouds				JCI	X	X	X	X	X																												
Install light fixtures at cloud level				WJ Griffin																																	
Tape & Sand Walls Under Mezzanine				Century																																	
Prime & First Coat Walls under mezzanine				King	X	X																															
Paint OH Structure at stage				King						X																											
Counterweight rigging installation - Phase 1	Start 5/16/2022			Texas Scenic																						X	X	X	X	X							
Counterweight rigging installation - Phase 2	Start 5/31/2022			Texas Scenic																																	
Counterweight rigging installation - Phase 3	Start 6/13/2022			Texas Scenic																																	
Motorized rigging installation - Phase 1	Start 6/27/2022			Texas Scenic																																	
Track Installation	Start 5/11/2022			Texas Scenic																																	
Drapery Installation	Start 5/13/2022			Texas Scenic																																	
Install Stage Flooring	Start 7/5/22			Kenvo																																	
Install Light Fixtures	Start 7/28/22			Texas Scenic																																	
Install Auditorium Rails at Mezzanine & Catwalks	Need Delivery Date			Berlin Steel																																	

# Consigli Construction - Sharon High School Project

## Lookahead Schedule

4/25/2022

Description of Work	Notes	P6 Activity Code	% Comp	Responsibility	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	
					M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	
Install Stair 7	Need Delivery Date			Berlin Steel																													
Install 2 Ships ladders to catwalks on stage	Need Delivery Date			Berlin Steel																													
<b>Building G - Black Box</b>																																	
Tension Wire Grid Installation Phase 1 & 2				Texas Scenic	X	X	X	X	X																								
Install theatrical & House lights/AV at tension wire grid				WJ Griffin								X	X	X	X			X	X	X	X	X				X	X	X	X	X			
Install Blackbox wood flooring	Start 5/23/22			Kenvo																													
<b>Building G - Electrical Closet 2217</b>																																	
Build out				WJ Griffin	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X										
<b>Building G - Stair 2</b>																																	
Board Stairwell Walls				Century		X	X	X	X			X	X	X	X																		
Tape/Sand Stairwell Walls				Century																													
Prime/First Coat Walls				King																													
Install ACT grid				K&K																													
Install Light Fixtures				WJ Griffin																													
Install MEP Drops to Grid				MEP Trades																													
Flood ACT Ceilings				K&K																													
Remove Staging on/over Stair 2				Century																													
Install Handrails				Berlin Steel																													
Clean treads and risers				Riggs																													
Install Rubber treads																																	
<b>Building A - 2nd Floor</b>																																	
Tape & Sand Hard Ceilings				Century																													
Install ACT Grid in high hallway ceilings				K&K																													
Install MEP Drops to ACT Ceiling Grid				MEP Trades																													
Install Light Fixtures in ACT ceilings				WJ Griffin																													
Flood ACT Ceilings				K&K																													
Install MEP Drops to hard ceilings				MEP Trades																													
<b>Building A - 1st Floor</b>																																	
Install Wall Tile in Bathrooms				High Point																	X	X	X			X	X						
Install ACT Grid in high hallway ceilings				K&K																													
Install MEP Drops to ACT Ceiling Grid				MEP Trades																													
Install Light Fixtures in ACT ceilings				WJ Griffin																													
Flood ACT Ceilings				K&K																													
Install MEP Drops to hard ceilings				MEP Trades																													
Install Light fixtures in hard ceilings				WJ Griffin																													
Frame Hard Ceilings				Century																													
Board Hard Ceilings				Century																													
Tape & Sand Hard Ceilings				Century																													
Install Epoxy Floors				NE Decks & Floors																													
Install Casework				NEIS Casework																													
Frame soffit at stair 8 opening				Century																													
<b>Building A - IDF Room 2319</b>																																	
Install Cable Tray				WJ Griffin																													
Pull cable to tray				WJ Griffin																													
Flood ACT Ceiling				K&K																													
<b>Building B - 2nd Floor</b>																																	
Install Channels at Stair 9				Berlin Steel																													
Install OH Ductwork				Apex	X	X	X	X	X			X	X	X	X	X																	
Prime & First Coat Walls				King																													
Install Wall Tile in Bathrooms				High Point																					X	X	X	X	X				
Install Wall Tile in Hallway				High Point																					X	X	X	X	X				
Install ACT Ceiling Grid Classrooms & Science Rooms				K&K	X	X	X	X	X			X																					
Install ACT Grid in high hallway ceilings				K&K																													
Install MEP Drops to ACT Ceiling Grid				MEP Trades																													
Install Light Fixtures in ACT ceilings				WJ Griffin																													
Flood ACT Ceilings				K&K																													
Frame Hard Ceilings				Century																													
Install MEP Drops to hard ceilings				MEP Trades																													
Install Light fixtures in hard ceilings				WJ Griffin																													
Board Hard Ceilings				Century																													
Tape & Sand Hard Ceilings				Century																													
Install Epoxy Floors				NE Decks & Floors																													

# Consigli Construction - Sharon High School Project

## Lookahead Schedule

4/25/2022

Description of Work	Notes	P6 Activity Code	% Comp	Responsibility	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22		
					M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S		
Install Casework				NEIS Casework																														
Install Stair 9				Berlin Steel																														
<b>Building B - 1st Floor</b>																																		
Install OH Ductwork				Apex	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X											
Tape and sand Walls				Century																														
Prime & First Coat Walls				King	X	X	X	X	X			X	X	X	X	X																		
Install Wall Tile in Bathrooms				High Point																														
Install Wall Tile in Hallway				High Point																														
Install ACT Ceiling Grid Classrooms & Science Rooms				K&K																														
Install ACT Grid in high hallway ceilings				K&K																														
Install MEP Drops to ACT Ceiling Grid				MEP Trades																														
Install Light Fixtures in ACT ceilings				WJ Griffin																														
Flood ACT Ceilings				K&K																														
Frame Hard Ceilings				Century																														
Install MEP Drops to hard ceilings				MEP Trades																														
Install Light fixtures in hard ceilings				WJ Griffin																														
Board Hard Ceilings				Century																														
Tape & Sand Hard Ceilings				Century																														
Install Epoxy Floors				NE Decks & Floors																														
Frame soffit at stair 9 opening				Century																														
Board Soffit at Stair 9				Century																														
Tape & Sand Soffit at Stair 9				Century																														
Prime & First Coat Soffit at stair 9				King																														
Install Casework				NEIS Casework																														
<b>Building B - IDF Room 2419</b>																																		
Install Plywood at IDF Room				Century																														
Paint Plywood				King																														
Install Cable Tray				WJ Griffin																														
Pull Cable to IDF				WJ Griffin								X	X	X	X	X																		
<b>ROOFING &amp; FAÇADE WORK</b>																																		
<b>Building C</b>																																		
Install TAKTL Panels on East and South Facades				Riggs	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
Install TAKTL Panels on Roof Clerestory				Riggs	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
Install silicone strip at CW16&17				Armani																														
<b>Building D</b>																																		
Install Remaining CW 11 Frame & Glass				Chandler Architectural																														
<b>Building E</b>																																		
Install MCM Panel over CW 20				Riggs																														
Install CW 07 & 14 glass				Chandler Architectural																														
Install silicone strip at CW 20				Armani																														
<b>Building F</b>																																		
Caulk P Windows				Armani																														
Install Drywall Returns on P Windows				Century																														
Install CW 06				Chandler Architectural																						X	X	X	X	X				
Install CW 01				Chandler Architectural								X	X	X	X	X																		
Install CW 27 & CW 23				Chandler Architectural								X	X	X	X	X																		
<b>Building G</b>																																		
Install CW 22 & CW 12				Chandler Architectural																														

Consigli Construction - Sharon High School Project  
 Lookahead Schedule  
 4/25/2022

Description of Work	Notes	P6 Activity Code	% Comp	Responsibility	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22		
					M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S		
Install CW 18 & CW 13				Chandler Architectural																		X	X											
<b>Building A</b>																																		
Install TAKTL Panels on North and east elevations				Riggs																														
Install TAKTL Panels on Roof clerestory				Riggs																														
Install Window Caulking				Armani										X	X	X																		
Install silicone strip at CW16&17				Armani								X	X	X	X	X																		
<b>Building B</b>																																		
Install TAKTL Panels on North and East elevations				Riggs								X	X	X	X	X																		
Install TAKTL Panels on Roof clerestory				Riggs																														
Install Window Caulking				Armani																														
Install silicone strip at CW16&17				Armani								X	X	X	X	X			X	X	X	X	X											