

The Sharon High School Construction Project



4 Week Look Ahead Schedule

- The project continues to prepare for the start of School.
- Finalize finishes throughout the building- see attached for detailed look ahead.
- Commissioning of mechanical systems is ongoing.
- Move in & installation of furniture is ongoing.
- Comcast has installed fiber to the building. The network is currently being configured and brought online.
- The team is working with Verizon on final stages of copper service.
- Cleaning and punch listing is being performed as areas are completed.
- Sitework & landscaping around the building are ongoing.
- The Press box is scheduled to be delivered on 8/24.
- Upgrades at the waste water treatment plant are ongoing.
- Abatement at old Sharon High School is scheduled to begin in mid-August.
- Sitework around the old Sharon High School has started and will continue to be coordinated as demo of the old building progresses.

Visit the Sharon HS Building website for more project information: <https://www.shsbuilding.com/>

Town of
SHARON
Massachusetts



PMA Consultants



TAPPÉ
ARCHITECTS





CONSIGLI
Est. 1905

SHARON HIGH SCHOOL PROJECT AUGUST 2022 SCHEDULE UPDATE

Auditorium:

- i) Theater curtains install ongoing
- ii) Carpet Installation complete
- iii) Millwork ceiling under Mezzanine to wrapping up
- iv) AV system install underway

Gym:

- i) Gym floor install complete
- ii) Rubber base install along perimeter of gym walls to be completed mid-end of August
- iii) Elevated track rubber flooring finishing up mid-August

Kitchen:

- i) Kitchen equipment has been set in its final locations
- ii) Final connections being made

Finishes:

- i) Display Case install has been completed
- ii) Millwork wall panel install complete
- iii) Wall base install is wrapping up
- iv) Final cleaning ongoing throughout the building
- v) Locker install ongoing, to be wrapped up mid-august
- vi) Final paint in building complete, working through some touch-ups
- vii) All ceilings have been completed throughout building (ACT & Sheetrock)

Sitework:

- i) Concrete ongoing at CW 20
- ii) End of August concrete work to pick up again at Athletic Facility Building
- iii) Press box footings complete during the 2nd week of august
- iv) Press box delivery 8/24/22
- v) Landscaping scope ongoing through the month of August