

The Sharon High School Construction Project



4 Week Look Ahead Schedule 11-15-21

- Continue Stair installation & placing concrete treads.
- Roof installation is ongoing but nearing completion.
- The last slab placement at the auditorium is targeted for Friday 11/19 (this may include late work, see enclosed notice).
- Overhead & in wall MEP rough-in is ongoing at multiple areas.
- Interior and exterior light gauge metal framing are ongoing at multiple areas. In wall inspections are ongoing. Wall close-in has started.
- Installation of exterior sheathing is ongoing. Air vapor barrier installation is ongoing.
- Installation of veneer masonry is ongoing.
- Temporary enclosures are being installed in preparation for winter/temporary heat. Heaters & propane tanks are on-site.
- Windows are beginning to arrive on-site. Mock up installation & testing upcoming.
- Sod has been installed at the athletic field.
- See attached progress update.
- See attached for details & complete look ahead schedule.

Visit the Sharon HS Building website for more project information: <https://www.shsbuilding.com/>

Town of
SHARON
Massachusetts



Sharon High School



LOGISTICS UPDATE November 9, 2021



LOOK AHEAD SCHEDULE

11/15/2021

Description of Work	Notes	P6 Activity Code	% Comp	Responsibility	11/15	11/16	11/17	11/18	11/19	11/20	11/21	11/22	11/23	11/24	11/25	11/26	11/27	11/28	11/29	11/30	12/1	12/2	12/3	12/4	12/5	12/6	12/7	12/8	12/9	12/10	12/11	12/12					
					M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S	M	T	W	TR	FR	S	S					
Install interior framing	1st floor			Century																																	
Install OH Plumbing rough				Grasseschi	X	X	X	X	X			X	X	X		X			X	X	X	X	X														
Install OH HVAC Pipe	1st floor			NBK	X	X	X	X	X			X	X	X		X			X	X	X	X	X														
Install OH FP rough	1st floor			JCI	X	X	X	X	X			X	X	X		X																					
Install OH Electrical Rough	Not incl. wire			Griffin															X	X	X	X	X		X	X	X	X	X								
Building G - Auditorium																																					
Install floor boxes in Auditorium Sloped Seating				Griffin			X	X																													
Install Mesh at Sloped Seating				Riggs				X																													
Place slab at Auditorium Sloped Seating				Riggs					X																												
Install Dancefloor in Auditorium				Consigli								X	X	X																							
Install OH FP Rough				JCI											X			X	X	X	X	X		X	X	X	X	X									
Install OH plumbing				Grasseschi											X			X	X	X	X	X		X	X	X	X	X									
Install OH ductwork				Apex														X	X	X	X	X		X	X	X	X	X									
Building A																																					
Electrical/Fire Alarm/TelData Inwall Rough				Griffin	X	X	X	X	X																												
Install OH HVAC Pipe				NBK								X	X	X		X			X	X	X	X	X														
Frame interior walls				Century																																	
Building B																																					
Electrical/Fire Alarm/TelData Inwall Rough				Griffin								X	X	X		X			X	X	X	X	X		X	X											
Install spray fire proofing at roof structure				H Carr	X	X	X	X																													
Frame interior walls	2nd floor			Century																																	
Install OH MEP rough post coordination				MEP Trades																																	
ROOFING & FAÇADE WORK																																					
Building C																																					
Infill relieving angles				Berlin Steel	X	X	X	X	X			X	X	X																							
Install Missing Brick - At windows				Fernandes															X	X	X																
Wash Brick				Fernandes																		X	X														
Building D																																					
Install AVB at South Elevation				Armani	X	X	X																														
Install Brick on remaining exterior walls - west elevation				Fernandes				X	X			X	X	X		X			X	X																	
Install Roof Flashing for skylight installation				Capeway				X	X																												
Install Skylight				Chandler Architectural															X	X	X	X	X														
Building E																																					
Install Brick Façade at High/Low Roof Transitions	Gym Elevations			Fernandes	X	X	X	X	X																												
Install spray AVB at CMU exterior walls - post roof install				Armani	X	X																															
Install AVB at South Elevation - At Green Roof				Armani	X	X	X	X	X																												
Install Brick Façade at West CMU exterior walls				Fernandes	X	X	X	X	X			X	X	X		X																					
Wash Brick				Fernandes															X	X																	
Install Skylights	Modification Needed			Chandler Architectural																																	
Open and Patch roofing for additional blocking				Capeway								X	X	X																							
Install Curb Blocking for Rooftop Units				Century								X	X	X																							
Set Curbs for Rooftop Units	TBD			NBK/APEX																																	
Flash Roofing Membrane to Curbs	TBD			Capeway																																	
Set Rooftop Units	TBD			NBK/APEX																																	
Building F																																					
Install Brick Façade at High Roofs (GYM)	North & West Elevation			Fernandes	X	X	X	X	X			X	X	X																							
Install Brick Façade at CMU exterior walls	1st floor			Fernandes	X	X	X	X	X			X	X	X		X																					
Install Skylight - Main Lobby				Chandler Architectural															X	X	X	X	X		X	X	X	X	X								
Building G - North																																					
Frame CW opening at Stair 1				Century	X	X	X	X	X																												
Install AVB at window blocking and sheathing north elevation				Armani								X	X	X		X			X	X	X	X	X														
Install Masonry façade				Fernandes																					X	X	X	X	X								
Install low roof roofing membrane around Auditorium				Capeway	X	X	X	X	X			X	X						X	X	X	X	X		X	X	X	X	X								
Building A																																					
Install AVB at window blocking and sheathing for Masonry Install				Armani								X	X	X		X			X	X	X	X	X														
Install Masonry Façade				Fernandes								X	X	X		X			X	X	X	X	X		X	X	X	X	X								
Building B																																					
Install AVB at window blocking and sheathing for Masonry Install				Armani								X	X	X		X			X	X	X	X	X														
Install Masonry Façade				Fernandes								X	X	X		X			X	X	X	X	X		X	X	X	X	X								



Sharon High School: Notice of Potential After-Hours Work

Notice Date: June 17, 2021

Sharon High School Community:

The Sharon High School project will be placing concrete slabs on grade this summer. These slabs require cutting of concrete control joints as soon as the concrete is properly cured. This can be an unpredictable timeframe and may require after hours construction.

The work utilizes a small localized crew but will require a concrete saw and supplemental lighting. This process will take place approximately 7 times over the coming months. The first such placement will occur today 6/17/21 & we will continue to update the community of this potential after hours work within our 4 week look ahead schedule.

Thank you for your continued cooperation & support throughout this project.

For the latest on Sharon High School construction please visit the project's website at <https://www.shsbuilding.com/>

Best Regards,

Matthew Gulino

Matthew Gulino
Associate | Owner's Project Manager
PMA Consultants
mgulino@pmaconsultants.com