

The Sharon High School Construction Project




4 Week Look Ahead Schedule 02/22/2021

- Upcoming Activities Include:
 - Prep & place building foundations
 - Waterproof foundations & ejector pit
 - Backfill foundations
 - Install electrical ductbank
 - Structural steel begins in March
 - See attached progress update
 - See attached for details & complete look ahead schedule

Visit the Sharon HS Building website for more project information:
<https://www.shsbuilding.com/>

Town of
SHARON
Massachusetts





THIS JOB SITE HAS WORKED
179 DAYS
WITHOUT A LOST TIME ACCIDENT



6 MONTH MILESTONES

MARCH LOOKAHEAD

- Structural Steel Delivery
- Start of Steel Erection

March: Begin Structural Steel
April: SOD in Building E Begins
May: Begin Exterior CMU
June: MEP Rough Begins
July: Begin Drywall in Building E

LEGEND

- ← Construction Vehicle Route
- ← Parent/Bus Drop Off
- Site Fence w/ Scrim
- X Gate Identification Number
- 1 Consigli Trailer
- 2 Material Laydown
- 3 Waste Container
- 4 Toilets

