

The Sharon High School Construction Project



4 Week Look Ahead Schedule 08/31/2020

- Weight room demolition will start Monday and be finishing up next week.
- Starc panels will be installed for the temp weight rooms in the gym lobby towards the end of next week (pending delivery)
- Stripping of top soil will begin mid week next week
- Temp parking lot is scheduled to be paved next Friday (pending weather).
- Tree clearing/processing will be wrapping up at the beginning of next week.
- Site fence relocation will happen throughout the week next week.
- See attached for complete look ahead schedule

Visit the Sharon HS Building website for more project information:
<https://www.shsbuiding.com/>

Town of
SHARON
Massachusetts



PMA Consultants



TAPPÉ
ARCHITECTS



		LOOK AHEAD SCHEDULE																											
Date Updated: 8-31-20																													
Description of Work	Responsibility	8/31	9/1	9/2	9/3	9/4	9/5	9/6	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/12	9/13	9/14	9/15	9/16	9/17	9/18		
		M	T	W	TR	F	S	S	M	T	W	TR	F	S	S	M	T	W	TR	F	S	S	M	T	W	TR	F		
SCHOOL SCHEDULE																													
Students onsite in school session	SHARON HS																	X	X	X			X	X		X	X		
Fully remote day	SHARON HS			X																					X				
MILESTONES																													
Ground Breaking Ceremony	CONSIGLI									X																			
Weight Room Demolition Complete	CONSIGLI																X												
Parking Lot Expansion Complete	CONSIGLI																X												
SITework																													
BUILDING DEMOLITION																													
Electrical Make Safe	MAK Electric		X																										
Fire Alarm Make Safe	MAK Electric			X																									
Sprinkler Make Safe	E AMANTI			X																									
HVAC Make Safe	E AMANTI			X	X																								
Install temp exterior partitions and AVB	RIGGS					X																							
Protect existing roof	JDC									X																			
Demo of weight room structure	JDC									X	X	X	X																
Remove roof protection	JDC															X													
Relocate temp fence	RIGGS															X	X												
Remove foundation on remote school day	Marois																								X				
CLEARING/GRUBBING & TEMP FENCE																													
Tree Clearing	Marois	X	X	X	X	X																							
Install erosion control	Marois					X				X																			
Stumb and Grub Area Cleared	Marois					X				X	X	X	X																
Install Construction Entrance at Gate B	Marois										X	X	X																
Complete temp fence	RIGGS																												
SITE UTILITIES																													
Submittal review for structures	TAPPE																												
PARKING LOT EXPANSION																													
Clear trees at parking lot expansion	Marois	X	X	X	X																								
Stumb and Grub Area Cleared	Marois					X				X																			
Rough grade for ashpalt	Marois										X	X																	
Pave parking lot	Marois												X																
Stripe parking	Marois															X	X												
Relocate temp fence	RIGGS															X	X												