

## 4 Week Look Ahead Schedule 11/02/2020

- Upcoming Activities Include:
  - o Demolition of existing water & drainage lines
  - Water main installation
  - Installation of aggregate piers
  - o Foundation installation
  - O See attached for details & complete look ahead schedule

Visit the Sharon HS Building website for more project information: https://www.shsbuilding.com/











											 	T															
	LOOK AHEAD SCHEDULE																									$\longrightarrow$	
	Date Updated: 11-2-20																									-+	
Description of Work	Responsibility	11/2 M	11/3 T	11/4 W	11/5 TR	11/6 F	11/7 S	11/8 S	11/9 M	11/10 T	11/11 W	11/12 TR	11/13 F	11/14 S	11/15 S	11/16 M	11/17 T	11/18 W	11/19 TR	11/20 F	11/21 S	11/22 S	11/23 M	11/24 T	11/25 W	11/26 TR	11/27 F
SCHOOL SCHEDULE																											
Students onsite in school session	SHARON HS	Х	Х		Х	Х			Х	Х		Х	Х			Х	Х		Х	Х			Х	Х			Χ
Fully remote day	SHARON HS			Х							Х							Х							Х		
MILESTONES																											
Foundation Start Date - November 23, 2020	pending submittals																										
<u>HOLIDAYS</u>																											
Thanksgiving Day																											
SITEWORK																											
CLEARING/GRUBBING & TEMP FENCE																											
Relocate Jersey barriers and fencing at Bus Loop	RIGGS	Х																									
SITE UTILITIES																											
Remove and abate AC drainage line on Beach Street - waiting on direction	???																										
Replace drain line between catch basins on beach street - waiting on direction	Marois																										
Install water main from weight room to pond street	Marois	Х	Х	Х	Х	Х																					
Disconnect AC water main - PENDING ASBESTOS SUBCONTRACTOR APPROVAL/AWARD	Marois																										
Tie into AC water main going into school - PENDING ASBESTOS SUBCONTRACTOR APPROVAL/AWARD	Marois																										
Expose and abate AC water line from Pond Street	???																										
Begin design work for gas main to new building	Columbia		1													Х	Χ	Χ	Χ	Χ			Х	Χ	Х		Χ
BUILDING FOUNDATION																											
Import crushed stone for RAPS - stockpile onsite	Marois																										
Install RAPS	Marois								Х	Х		Х	Х			Х	Χ	Х	Χ	Χ			Х	Χ	Х		Χ
Excavate for foundation and stone bottom	Marois																		Χ	Χ			Х	Χ	Х		Χ
Install Foundations	Marois																						Х	Х	Х		Х