

The Sharon High School Construction Project



4 Week Look Ahead Schedule 11/09/2020

- Upcoming Activities Include:
 - Beach St. drainage work
 - Water main tie in
 - Importing stone for aggregate piers
 - Installation of aggregate piers
 - Foundation installation
 - See attached for details & complete look ahead schedule

Visit the Sharon HS Building website for more project information:
<https://www.shsbuiding.com/>

Town of
SHARON
Massachusetts



		LOOK AHEAD SCHEDULE																									
		Date Updated: 11-9-20																									
Description of Work	Responsibility	11/9	11/10	11/11	11/12	11/13	11/14	11/15	11/16	11/17	11/18	11/19	11/20	11/21	11/22	11/23	11/24	11/25	11/26	11/27	11/28	11/29	11/30	12/1	12/2	12/3	12/4
		M	T	W	TR	F	S	S	M	T	W	TR	F	S	S	M	T	W	TR	F	S	S	M	T	W	TR	F
SCHOOL SCHEDULE																											
Students onsite in school session	SHARON HS	X	X		X	X			X	X		X	X			X	X						X	X		X	X
Fully remote day	SHARON HS										X														X		
School Vacation Day	SHARON HS			X													X	X	X								
MILESTONES																											
Foundation Start Date - November 23, 2020	pending submittals																						X				
HOLIDAYS																											
Thanksgiving Day																		X									
SITWORK																											
CLEARING/GRUBBING & TEMP FENCE																											
SITE UTILITIES																											
Remove and abate AC drainage line on Beach Street	Costello								X	X																	
Expose and abate AC water line from Pond Street - Remote Day	Costello										X	X	X			X	X	X									
Replace drain line between catch basins on beach street	Marois										X	X	X			X	X	X									
Disconnect AC water main - PENDING APPROVAL - Remote Day	Marois										X																
Tie into AC water main going into school - PENDING APPROVAL - Remote Day	Marois										X																
Install remaining water main after abatement	Marois															X	X	X		X							
Begin design work for gas main to new building	Columbia								X	X	X	X	X			X	X	X		X			X	X	X	X	X
BUILDING FOUNDATION																											
Import crushed stone for RAPS - stockpile onsite	Marois/KELLER	X	X		X	X			X	X	X	X	X			X	X	X		X			X	X	X	X	X
Install RAPS	Marois/KELLER	X	X		X	X			X	X	X	X	X			X	X	X		X			X	X	X	X	X
Excavate for foundation and stone bottom	Marois										X	X				X	X	X		X			X	X	X	X	X
Install Foundations	Marois																						X	X	X	X	X