

The Sharon High School Construction Project



4 Week Look Ahead Schedule 11/30/2020

- Upcoming Activities Include:
 - Aggregate pier installation will continue through the next 2-3 weeks
 - New sewer/drainage utility installation is ongoing
 - Excavation for foundations and concrete formwork will begin next week and continue through the winter
 - Water dept onsite 11/30/20 flushing newly installed water main
 - See attached for details & complete look ahead schedule

Visit the Sharon HS Building website for more project information:
<https://www.shsbuilding.com/>

Town of
SHARON
Massachusetts



		LOOK AHEAD SCHEDULE																											
		11/30/2020																											
Description of Work	Responsibility	11/30	12/1	12/2	12/3	12/4	12/5	12/6	12/7	12/8	12/9	12/10	12/11	12/12	12/13	12/14	12/15	12/16	12/17	12/18	12/19	12/20	12/21	12/22	12/23	12/24	12/25	12/26	12/27
		M	T	W	TR	F	S	S	M	T	W	TR	F	S	S	M	T	W	TR	F	S	S	M	T	W	TR	F	S	S
SCHOOL SCHEDULE																													
Students onsite in school session	SHARON HS	X	X		X	X			X	X		X	X			X	X		X	X			X	X					
Fully remote day	SHARON HS			X							X						X												
Early release Day																								X					
School Vacation Day	SHARON HS																								X	X			
MILESTONES																													
RAPS Complete - December 18, 2020																				X									
Steel Erection Start Date - February 15, 2021																													
HOLIDAYS																													
Christmas Day																													
New Year's Day																													
SITWORK																													
CLEARING/GRUBBING & TEMP FENCE																													
SITE UTILITIES																													
Flush new watermain	Town of Sharon WD	X																											
Chloronate and test Water Main	Marois	X	X	X	X	X			X	X	X	X	X																
Remove temp water by-pass and open new water service	Marois														X	X	X	X	X				X	X	X	X	X		
Install sewer manholes and line	Marois	X	X	X	X	X			X	X	X	X	X																
Install drainage piping and structures	Marois														X	X	X	X	X				X	X	X	X	X		
Begin design work for gas main to new building	Columbia	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
BUILDING FOUNDATION																													
Dewatering	Marois	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Import crushed stone for RAPS - stockpile onsite	Marois/KELLER	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Install RAPS	Marois/KELLER	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
Excavate for foundationS and stone bottom	Marois			X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Riggs Mobilization for Foundations	Riggs	X	X	X	X	X																							
Install Foundations for Building E	Riggs								X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		